



## **Viewpoint Regional Lift Station** *General Contractor*

FE was a subcontractor to the general contractor building the Viewpoint subdivision. This lift station included two submersible Flyght Pumps, a 30' deep wet well, back-up generator, diffused aeration system, and valves/piping for the 2600 unit master planned community. FE worked with the engineer following design to provide value-added facilities for operating and maintenance without additional costs.

**Owner:** The Viewpoint

**Engineer:** Dava & Associates

**Role:** Subcontractor

**Contract Amount:** \$297,750

**Final Contract Amount:** \$297,750

**Project Start Date:** September 2004

**Project Completion Date:** November 2004

**Fann Environmental Key Personnel:**

Jeff Sawyer - Project Manager & Estimator

Mike Young - Superintendent



**References:**

Gordon Bowers, Dava & Associates, 928-778-7587

Mark Kieren, Town of Prescott Valley, 928-759-3070